

Para
No.

OFFICE OF THE EXECUTIVE SECRETARY
ANDAMAN ADIM JANJATI VIKAS SAMITI
PORT BLAIR

-1-

SUB: CONSTRUCTION OF BUILDINGS AT STRAIT ISLAND

Refer: Page 1/C onwards please.

These are six revised estimates received from APWD, Port Blair in connection with execution of civil works at Strait island. AAJVS and the Directorate of Tribal Welfare had sanctioned necessary funds for these works during the year 2005-2006, but even after completion of 5 years, APWD has not completed the work and handed over the same to AAJVS (except RCC ring well). Details of the revised estimates received from APWD and funds sanctioned to them against each work are given as under:-

SN	Name of work	Amount deposited by AAJVS	Amount spent by APWD as per revised estimate	Balance payable
A	B	C	D	E
1	Repair of 8 no. Andamanese houses and construction of 2 nos. RCC Ring well, installation of pump house	1330449.00	1975132.00	(+) 644683.00
2	C/o school building, medical sub-centre, guest house, Police wireless, poultry she	6769071.00	957922.00	(-) 5811149.00
3	Construction of 6 nos. Type -III, 01 no. Type I quarter for Police Personnel	6565405.00	14693983.00	(+) 8128578.00
4.	Community hall, CC foot path	6251100.00	9959657.00	(+) 3708527.00
5	Construction of 11 no. house for Andamanese (Type - III)	9146977.00	24923693.00	(+) 15776716.00
6.	Construction of sea wall	16838591.00	9753404.00	(-) 7085187.00
		46901593.00	62263791.00	(+)1,53,62168.00