

PROGRESS REPORT OF CIVIL & ELECTRICAL WORKS SANCTIONED BY AAJVS UNDER CD-I, APWD, RANGAT

(Rs. In Lakhs)

PROGRESS REPORT																	
Sl. No.	Name of sector	Name of Scheme/Work	Agreement No. & Amount	Agency	Estimated Cost (In Lakhs) and date of sanction & Number	Stipulated		Expenditure		Financial Progress			Physical Progress				Remarks (Reason for delay).
						Start	Completion	Expt. Up to March of previous year (3/2015)	Expt. Up to previous month's year during current year	Expt. During the month	Expt. During the year 15-16 (10+11)	Total Expt. Up to the month (3+12)	Expt. Up to the March of previous year (03/15)	As on the last month	Total upto the month	During the Month	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Deposit Civil Work (AAJVS)																	
1	Deposit work	Providing of overhead tank, motor room, pump and laying lines on the passenger hall at Middle Street for AAJVS.	16/DB/CD-VRGT/2012-2013 Amount: 3,52,763/-	Agency:- A.E. Construction.	M/S.No. WS/9-3/CE/2012-13/3217 dated 13.09.2012 Rs. 4,52,353/-	05.03.2013	04.05.2013	3.35	0.00	0.00	0.00	3.35	100%	100%	0%	100%	Work Completed on 18.11.2013 and handed over to Tribal welfare officer, AAJVS on 22.11.2013
	Deposit work	Repair of AAJVS Staff quarters at Kadambala.	12/DB/CD-VRGT/2011-12 Amount: 2.83 10/-	Agency:- Subhash Mandal	Shri No WS/9-3/CE/2011-12/1299 Dt 31.10.2011 Rs. 3,27,930/-	11.02.2012	10.04.2012	3.10	0.00	0.00	0.00	3.10	100%	100%	0%	100%	Work Completed on 03.04.2012 and handed over to Tribal welfare officer, AAJVS on 22.05.2012
Deposit Electrical Work (AAJVS)																	
NIL																	

Executive Engineer
CD-I, APWD, Rangat