

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/08/2010		Status as on 31/12/2010		Decision taken on 20.01.2011 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
2	Construction of Office Building for Tribal Council at Teresa.	132.44	5/5/2008	4/3/2010	64.00	23/06/08 31/05/10	① Finishing work is in progress.	39.23	① Work completed.	62.08	
3	Construction of Office Building for Tribal Council at Car Nicobar	198.64	5/5/2008		49.66	03/11/09	① Column work in progress	0.00	① Roofing work in progress (70%).	29.39	
4	Repair and Renovation and Modification of Tribal Transit Guest House behind CHC Nancowrie including retaining wall & CC Footpath.	17.14	7/29/2009	2/28/2010	5.66	03/11/09	① Work nearing completion.	0.66	① Work completed.	6.07	
5	Renovation of existing Reservoir and treatment Unit at Champin Village, at Nancowry.	49.79	12/9/2009	6/30/2010	16.60	29/01/09	① Material collection in progress	0.00	① Material transported to the site. Flooring & slabe casting work in progress (35%).	0.61	Completed
	Sub-Total (TW_ITDP))	447.82			160.33			53.15		111.42	