

APWD

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/05/2011		Status as on 31/08/2011		Decision taken on 26.09.2011 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

TRIBAL WELFARE (ITDP)

2	Construction of Office Building for Tribal Council at Car Nicobar	198.64	05/05/2008		49.66	03/11/09	① Finishing work in progress (91%).	0.00	① Finishing work in progress (95%).	53.45	
	<b>Sub-Total (TW_ITDP))</b>	<b>198.64</b>			<b>49.66</b>			<b>0.00</b>		<b>53.45</b>	