


17

365

Name of Scheme / Work	A/A & E/S No. & Date Estimate Cost in lakhs		Stipulated Date of Start Completion		Expenditure in		Financial Progress in			Physical Progress				Target Date of Completion	Remarks (Status)	Contractor
					Expr. Upto March of Previous year (03/2012)	Expr. Upto Previous month during current year	Expt. During the month (Aug 12)	Expt. During the year (10+11)	Total Expt. Up to the month (9+12)	As on 03.2012	Total up to last month During the year	During the month	Total Progress			
3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
C/o Permanent shelters 11 Nos Type-III Qtrs (S/S) for Andamanese at Strait island	WS/17-12/(Tsunami)/CE/2005/3691 dt 15.12.05 Rs. 91,46,977/- [Revised Sanction WS/9-3/CE/11-12/56 dt 05.01.2012 Rs. 249.23]	91.46	19.07.06	18.10.07	159.40	0.00	0.00	0.00	159.40	57%	0%	0%	57%	30.09.12	work complete except water supply & sanitation work	C.Adaikkappan Agt No. 26 of 06-07 Tender Amt- 1,49,38,178/-
Construction of 08 Nos low cost septic tank at Strait Island	WS/9-3/CE/11-12/101 dt 11.01.12	0.92	28.03.12	28.04.12	0.00	0.00	0.00	0.00	0.00	0%	0%	0%	0%	30.09.12	Work awarded but not started	Shri. A. Yogavaly,
[Deposit work] SSA Construction of 03 Nos class room for M.S. Kalapathar at Havelock under SSA	WS/1-9[A]/CE/11/430 dt 27.02.12	29.91	15.07.12	14.01.13	0.00	0.06	0.00	0.06	0.06	0%	0%	0%	0%	14.01.13	Work awarded but not started	M/s. N.S. Construction 15 of 12-13 Agt Amt- 20,11,239/-
AAJVS], MH: 4225 [Tribal Welfare] Providing water supply for newly constructed qtr for great Andamanese at Strait Island	WS/9-3/CE/12-13/979 dt 28.05.2012	7.00	06.09.12	05.10.12										05.10.12	Work awarded but yet to be started	Shri. Pankaj Roy 30 of 12-13 Agt Amt- 4,62,430/-


 कार्यपालक अभियंता / सी. डी. 1
 Executive Engineer / CD 1