

WORK SANCTIONED AND IN PROGRESS [Month SEPT 2014]

S.No	Name of Sector	Name of Scheme / Work	A/A & E/S		Stipulated Date of		Expenditure in		Financial Progress in			Physical Progress				Target Date of Completion	Remarks (Status)	Contractor
			No. & Date Estimate	Cost in lakhs	Start	Completion	Expr. Upto March of Previous year (03/2014)	Expr. Upto Previous month during current year	Expt. During the month (Sept 14)	Expt. During the year	Total Expt. Up to the month	As on 03.2014	Total up to last month During the year	During the month	Total Progress [14+15]			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	TW	Construction of RCC Retaining wall CC approach road and toe wall cum drain at Strait Island	WS/9-3/CE/13-14/968 dt 08.07.13	210.24	26.07.13	26.06.14	93.04	0.00	2.83	2.83	95.87	50%	70%	5%	75%	30.11.14	RCC Retaining wall is in progress	Swapan Sarkar Agt No. 26 of 13-14 Tender Amt:- 1,97,11,803/-

कार्यालयक अधिकारी
Executive Engineer
निर्माण मंडल
Construction Division-I
अपडमन लोक निर्माण विभाग, पोर्ट ब्लेयर
A.P.W.D., Port Blair