

WORK SANCTIONED AND IN PROGRESS [Month OCT 2014]

S.No	Name of S	Name of Scheme / Work	A/A & E/S		Stipulated Date of		Expenditure in		Financial Progress in			Physical Progrsss				Target Date of Completion	Remarks (Status)	Contractor
			No. & Date Estimate Cost in lakhs		Start	Completion	Expr. Upto March of Previous year (03/2014)	Expr. Upto Previous s month during current year	Expt. During the month ( Oct 14)	Expt. During the year	Total Expt. Up to the month	As on 03.2014	Total up to last month During the year	During the month	Total Progress [14+15]			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
MH.4225, (Scheme : Tribal Welfare)																		
1	TW	Construction of RCC Retaining wall CC approach road and toe wall cum drain at Strait Island	WS/9-3/CE/13-14/968 dt 08.07.13	210.24	26.07.13	26.06.14	93.04	2.83	0.00	2.83	95.87	50%	75%	2%	77%	31.01.15	RCC Retaining wall is in progress	Swapan Sarkar Agt No. 26 of 13-14 Tender Amt- 1,97,11,803/-

  
 कार्यपालक अभियंता  
 Executive Engineer  
 निर्माण मंडल-1  
 Construction Division -1  
 अण्डमान लोक निर्माण विभाग, पोर्ट ब्लेयर  
 A.P.W.D., Port Blair