

24

as on 31.3.95. Similarly, an over-all excess expenditure of Rs.1,51,009/- in respect of deposit works at Strait Island is shown to have been incurred as on 31st March, 1995. The AAJVS is required to deposit the aforesaid amounts to the CD No-I. However, it was pointed out that the revised estimates are required to be submitted in respect of construction works in which the expenditure has exceeded 10% of the original estimated cost.

The Executive Engineer, CD No.I stated that he requires some time to prepare the revised estimates as the records relating to construction works at Little Andaman had been transferred to the E.E.MID, Hut Bay.

Incidentally, the Director(TW) pointed out that the drawing for the proposed Guest House at Strait Island had been approved by the Administration way-back in Dec., 1994, but the estimate for the Guest House is yet to be received. He was requested to send necessary estimate for the Guest House at Strait Island for Administrative approval and expenditure sanction immediately.

2. Workshop Division, APWD, Port Blair.

The Executive Engineer, Workshop Division, furnished a statement showing the expenditure incurred on deposit works relating to Electrical wiring of the buildings at tribal settlements as on 30.6.95. As indicated in the statement, all the works had already been completed. There is an over-all^{savings} of Rs.9788/- to be refunded to the AAJVS. He informed that the above amount can be refunded to AAJVS any time.

However, it was pointed out that it is to be checked up with the A.O(Fin) whether the expenditure statement combined with completion report now furnished by the E.E., Workshop Division will be useful to settle the advances paid to the Workshop Division in the past or we need revised estimates in respect of the works in which the expenditure has exceeded 10% of the original estimated cost (there are savings in respect of certain works. The workshop Division have adjusted the excess expenditure to the savings).

Contd.....3/-