

156  
160

PROGRESS REPORT ON THE CONSTRUCTION OF ANDAMAN TRUNK ROAD  
FOR THE QUARTER ENDING DECEMBER, 1984.

PORTION PERTAINING TO YATRIK

Date of resumption where work has been resumed.	Sections of road where work has been resumed.	Quantum of work done since resumption.	Completion done during the quarter under report.	Stretch on which the work is in progress.	Details of contracts made with Jarawas and the results achieved.
---	---	--	--	---	--

24/7/84	i) KM 83.4 to KM 110.4	Recco, Survey and Trace cut for finalisation of alignment and preparation of estimates.	Recco, survey and trace cut for 12 Kms.	Recco, survey and trace cut for 27 Kms. Job completed. See Note (1) below.	-
	ii) KM 83.4 to KM 85.20	Formation cutting 4.30 mtr wide 1.80 Kms Long widening to full width in progress.	Frm. in 4.20 Mtr. wide 1.80 Kms Long widen- ing to full width in progress.	Frm in 4.20 Mtr wise 1.80 Mtrs. Long widen- ing to full width in progress. See Note (2) below.	In 83.4 to in 87.80 -

NOTE  
REMARKS

(1) : The recco, survey and trace cut of the road has been completed. The alignment has been approved by Andaman and Nicobar Administration vide their No. 22-10/WS/3-1(1)/PE/80/6444 dated 18 October, 1984.

NOTE

(2) : (a) Adhoc sanction to commence the works has been issued by BRDB vide their letter No.F.68(2)/BRDB/P-II/70 dated 17/11/1984.

(b) Road construction unit alongwith crushers, compressors and vehicles have already been inducted.

(c) Induction of labourers is in progress. Induction of dozers and rollers is also in progress.

(d) Quarries have been selected and crushing of aggregates is in progress.

( MOHAN SINGH )  
LT. COL.  
50 I (Works)  
for Chief Engineer  
Project Yatrik