

-2-

| 1  | 2  | 3      | 4         | 5       | 6             | 7              | 8                  | 9                                     | 10    | 11                                 | 12     |
|----|--|--------|-----------|---------|---------------|----------------|--------------------|---------------------------------------|-------|------------------------------------|--------|
|    | <b>ITDP, Car Nicobar</b>   |        |           |         |               |                |                    |                                       |       |                                    |        |
| 12 | Construction of Multipurpose Gymnasium building (D/S) and Renovation of Basket Ball court at Car Nicobar under ITDP. | 49.813 | 22/7/2009 | 01/2010 | APWD, C/N     | 24.41          | 19/2/2009          | Work started                          | --    | Work in progress                   | 13.269 |
| 13 | Construction of Dormitory for attendant at BJR Hospital, C/N   | 27.443 | 16/3/2009 | 12/2010 | APWD, C/N     | 27.443         | 16/3/09            | Work in progress                      | 10.16 | Work completed                     | 8.66   |
| 14 | Construction of Tribal Council Building at Car Nicobar   | 198.64 | 2/6/2009  | 3/2010  | APWD, C/N     | 49.66          | 3/11/09            | Foundation work in progress           | --    | Column work in progress            | --     |
| 15 | Repair/Renovation of Tribal Transit Guest Home behind CHC, Nancowry.   | 17.14  | 29/7/2009 | 2/2010  | APWD, Kamorta | 5.655          | 3/11/09            | Work in progress                      | 0.66  | Work nearing completion            | 0.66   |
| 16 | Renovation of existing Reservoir and treatment unit at Champin   | 49.79  | 9/12/2009 | 6/2010  | APWD, Kamorta | 16.596         | 29/01/09           | Work just awarded                     | --    | Material collection is in progress | --     |
| 17 | Construction of Tribal Council building at Teresa.   | 132.44 | 5/5/08    | 3/2010  | APWD, Kamorta | 44.00<br>20.00 | 23/6/08<br>31/5/10 | Truss and roofing work is in progress | 39.23 | Finishing work is in progress      | 39.23  |

(CP:T2 proforma 2008)