

92

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
3	Construction of RCC structure for local navaidis at Long Island, Strait Island & Creek of middle strait	241.31		Dec-10	241.31	23.04.06	<p>❶ Work awarded, could not start due to non-availability of floating crafts.</p> <p>❶ One Pontoon fabricated, work will be commenced by April 2010.</p>	92.51	<p>❶ Work awarded, could not started due to non-availability of floating crafts.</p> <p>❶ One Pontoon presently deployed at bornial shall be diverted, work will commence by October 2010.</p> <p>❶ Estimate submitted to PMB for re-construction of strait Island Jetty during March 2010</p>	92.51	CPA to finalise locations by 26.05.2010. Work to be completed by December 2010. Surrender fund to Govt. A/C, if work not completed by December 2010.