

②

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
6	Re construction of PCT at Hut Bay.	58.29	13.09.05	--	58.29	19.09.05	① Two times tender called. ① Materials procument is completed. ① Layout and Design changed by PMB on 27.11.2009. ① Revised TSE in progress.	50.00	① Two times tender called. RCE is under preparation. ① Materials procument is completed. ① Layout and Design changed by PMB on 27.11.2009. ① approval of revised layout awaited.	55.33	RCE to be prepared by 26.05.2010.
7	Reconstruction of Tsunami destroyed RCC structure and construction of additional RCC structure for local navaidis at Nancowry.	215.06	25.11.05	Mar,2011	215.00	28.11.05	① Work awarded. 8 Nos. pile driven.	171.67	① Work awarded. 16 Nos. pile driven. ① work could not continue due to bad weather. ① shall be again taken up during january 2011.	200.18	Complete by August 2010.