

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
8	Construction of Pasenger Hall behind berth No.2 at Haddo Wharf in Port Blair.Ref.No.6-135/PMB/PL/05-06/Vol-II. dtd:18-10-05	828.28	Oct-05	Oct-10	828.28	Oct-05	① 30% of work completed. ① Dismantling of damaged passenger hall work completed. ① Special reapiers to piles & muff completed. ① Passenger hall work awarded to agency. ① Raising of 80 nos coloumn completed.	185.05	① 50% of work completed. ① Special repairs to piles & muff completed. ① Passenger hall work awarded to agency. ① Raising of 80 nos coloumn completed. ① slab cast for 1st portion. Slab for portico being cast.	465.86	Complete by December 2010.
9	Reconstruction of Tsunami destroyed RCC structure and construction of additional RCC structure for local navaiids at Campbell Bay	79.85	Sep' 06	Mar-10	50.00	22.09.06	① Materials received at site. ① Work is in progress and the balance fund yet to the deposited.	48.04	① Materials received at site. ① Work is in progress and the balance fund yet to be deposited. ① show cause notice issued to the agency.	48.04	Complete by October 2010