

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
10	Construction of four prefabricated staff quarters at Katchal & Teressa.	21.15		Oct-10	21.15	22.09.06	① Teressa foundation part completed. ① Pre-fabrication structure to be received. ① Katchal work could not be taken up due non allotment of land and pending with AC(Nancowry)		① Teressa & Katchal foundaton part is completed . ① Super structure is in progress.	19.11	Complete by August 2010.
Sub-Total (PMB)		2738.14			2708.23			805.32		1371.04	