

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

#### DISASTER MANSAGEMENT

1	Construction of state level Emergency operation centre at Kamorta and Campbell Bay.	138.15	02.12.06	Jun-10	138.15	02.12.06	Kamorta: ① Foundation work in progress. Campbell Bay: ① Work completed.Balance amount of Rs.3.5 lakhs to be deposited. ① Tender called for Compound wall.	123.56	Kamorta: ① Work completed.Building ready for handing over. Campbell Bay: ① Work completed.Balance amount of Rs.3.5 lakhs to be deposited. ① Compound wall completed.	137.05	EOC at Kamorta to be completed by October 2010.
	<b>Sub-Total (DM)</b>	<b>138.15</b>			<b>138.15</b>			<b>123.56</b>		<b>137.05</b>	