

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

ANDAMAN PUBLIC WORKS DEPARTMENT

1	Development of fresh water lake at Flat Bay- Review of DPR in Post Scenario.	31.30	27/06/07	4Months	31.3	15.11.07	①Draft DPR under scrutiny .	30.16	①Draft DPR under scrutiny .	30.16	DPR ready. Presentation on 26/05/2010.
2	Construction of RCC Bridge at Kamlapur (34M Long)	105.56 (146.335 Revised)	22/03/04	Dec. 2007	105.56	26.03.04	①20% work completed. RCE sanction pending. ①Rs.48.72 Lakhs diverted from other works of APWD as per the direction of CE, APWD. ①Balance amount of Rs.97.73 Lakhs(out of Rs.146.45 Lakhs) be deposited.	73.80	①20% work completed. RCE sanction pending. ①Rs.48.72 Lakhs diverted from other works of APWD as per the direction of CE, APWD. ①Balance amount of Rs.97.73 Lakhs(out of Rs.146.45 Lakhs) be deposited.	73.80	Bridge completed. RCE not sanctioned. Extra Rs.97 lakhs required.