

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
3	Construction of Rural Road at Swadesh Nagar & Basantipur	221.04	22/03/04	April,2003	221.04	May,01 April,03	99% work completed	94.71	99% work completed	94.71	
4	Construction of Community Shelter for the victims of Natural Calamities at Attam Pahar.	62.87	09.12.06	17.05.08	62.87	Mar-04	Work completed. Handed over on 26.08.2009 & utilization certificate issued.	62.87	Work completed. Handed over on 26.08.2009 & utilization certificate issued.	62.87	DC (S/A) to report status on the use and maintenance.
5	Construction of Community Shelter for the victims of natural Calamities at Campbell Bay.	27.97	08.05.03		27.97	Mar-04		27.97		27.97	Work not started. Secretary (APWD) & ALHW to sort out by June 2010.
	Sub-Total (APWD)	499.52			605.07			445.85		445.85	
	Grand Total	4049.89			4103.74			1552.45		2127.79	