

DETAILS OF DEPOSIT WORKS GIVEN TO APWD BY DEPARTMENTS FROM 2003-2010

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
FORESTS											
1	C/o Forest Training School at Wimberly Gunj.	188.94	06/09/2007	14/08/2009	188.50	31.3.03 29.5.03 31.3.04 30.3.05 28.12.07 30.01.08 22.09.09 29.01.10 31.03.10	① Plinth beam completed. ② First floor slab half portion completed and column raising above FF slab in progress. (30%)	78.29	① R. T. Beam of Main Block and hollow block walling completed. ② Column raising of rear block is in progress. (40% work completed) ③ Slow progress due to non-sufficient supply of Padauk timber from chatham saw mill.	188.5	Complete by August 2010.
2	Renovation of timber gantry shed No.II at Chatham Saw Mill Division for forest Department.	52.36	14/07/2006	05/08/2007	53.21	18.7.06	① Work completed (80%) and Revised estimate is under process.	52.36	① Work completed (80%). ② Revised estimate of Rs.82.46 submitted.	58.14	Complete by August 2010.