

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
2	C/o 72 Nos. Ty-II qtr for Police Deptt at Bahadur Line-I, Bahadur Line-II, Shadipur, Police Line and Aberdeen at Port Blair. SW: C/o 12 Nos. Ty-II qtr (Triple storied) Behind Central Crime Branch Station Aberdeen at Port Blair.	154.62	18/03/2009	31/01/2011	154.62	13.04.09	Demolition of Existing Building is in progress. Site handed over on 4/3/2010	0.00	Surface dressing in progress.	100.35	
3	C/o 16 Nos. Ty-III qtr (Triple Storied) i/c garrage at ground floor in one black for Police Deptt at Deen Street, Port Blair.	262.03	30/03/2009	31/01/2011	262.03	13.04.09	1st Block First floor slab reinforcement in progress. 2nd Block foundation in progress. 3rd Block foundation is in progress.	18.70	1st Block roof work in progress, 2nd beam completed and 3rd Block FF column in progress.		
4	C/o 72 Nos. Ty-II qtrs for Police Deptt. at Bahadur Line-I, Bahadur Line-II, Shadipur, Police Line and Aberdeen at Port Blair. SW: C/o 12 Nos. Ty-II qtr (Double storied) i/c development of site at Police Line, Port Blair.	167.97	18/03/2009	31/01/2011	167.97	13.04.09	1st Block First floor Slab completed, Column above FF slab in progress. 2nd Block FF Slab shuttering in progress. 3rd Block plinth completed, Ground floor column in progress.	48.35	1st and 2nd Block roof completed and plastering in progress. 3rd Block roof work in progress.	110.41	All works to be completed within target date of completion.