

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
5	C/o 72 Nos. Ty-II qtrs for Police Deptt. at Bahadur Line-I, Bahadur Line-II, Shadipur, Police Line and Aberdeen at Port Blair. SW: C/o 20 Nos. Ty-II qtr (Double storied) i/c development of site at Shadipur, Port Blair.	298.95	18/03/2009	31/01/2011	298.95	13.04.09	1 Block tie block completed. 2nd Block First floor column completed. 3rd Block 1st floor slab reinforcement is in progress.	48.35	Work of 3 blocks out of 5 blocks in progress. 1st block truss work completed. 3rd block plinth beam completed. 4th block foundation. 5th block work to be taken up after handing over of site.		All works to be completed within target date of completion.
6	C/o 72 Nos. Ty-II qtrs for Police Deptt. at Bahadur Line-I, Bahadur Line-II, Shadipur, Police Line and Aberdeen at Port Blair. SW: C/o 14 Nos. Ty-II qtr (Single storied) at Bahadur Line-II, Port Blair.	197.82	18/03/2009	31/01/2011	197.82	13.04.09	4 Blocks foundation completed, plinth is in progress out of 7 Blocks.	48.00	Work of 6 block in progress, roof slab for 4 block completed, roof for 5th block in progress	77.73	All works to be completed within target date of completion.
7	C/o 72 Nos. Ty-II qtrs for Police Deptt. at Bahadur Line-I, Bahadur Line-II, Shadipur, Police Line and Aberdeen at Port Blair. SW: C/o 14 Nos. Ty-II qtr (Single storied) i/c development of site at Bahadur Line-I, Port Blair.	218.85	18/03/2009	31/01/2011	218.85	13.04.09	Development work is in progress.	0.00	Foundation work for 1 block in progress.		
8	C/o 12 Nos. Ty-II qtr (T/S) for Police Deptt at Atlanta Point.	198.77	12/11/2009	31/01/2011	198.77	13.04.09	Plinth Beam of 2 Blocks is completed, and for balance 4 Blocks, column of ground floor is in progress.	0.00	1st block roof tie in progress, 2nd blocks S/F slab completed and S/F column in progress.	48.88	