

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
9	C/o Police Station Building and 10 Nos. Ty-II qtr and 2 Nos. Type-III Qtrs at Havelock.	936.27	31/03/2010	30/11/2011	400.00	09.04.10	Just Sanctioned.	0.00	Revised drawing for Police Station is under review.	0.00	Completion by October 2011. Furnish timelines of date of detailed estimate, date of Tender and date of award for each work within a week time.
10	C/o Police Station Building and 10 Nos. Ty-II qtr, 2 Nos. Type-III Qtrs.at Hamphrygunj.	548.23	31/03/2010	30/11/2011	350.00	09.04.10	Just Sanctioned.	0.00	Revised drawing for Police Station is under review.	0.00	
11	C/o 42 Nos. Ty-II qtr (Tripple Storied) for Police Department at Deen street, Port Blair.	542.30	31/03/2010	30/11/2011	350.00	09.04.10	Just Sanctioned.	0.00	Tender opened on 29.07.2010	0.00	
12	Construction of Police Dispensary and Welfare Canteen at police Line.	173.81	31/03/2010	30/11/2011	100.00	09.04.10	Site selected		Tender opened on 29.07.2010	0.00	
Sub-Total (Police)		4298.17			3297.56			299.50		542.87	

EDUCATION (SARVA SHIKSHA ABHIYAN)

1	C/o 1 No. Toilet Block for Boys and Girls for P. S. Shore Point under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	4 months	4.78	23.12.08	① Finishing work is in progress.	0.49	① Work completed.	0.49	All works to be completed by December 2010, excluding 8 big works
2	C/o 1 No. Toilet Block for Boys and Girls for P. S. Tirur under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	30.08.2009	4.78	23.12.08	① Work of Hollow Block walling in progress.	0.62	① Work completed.	0.62	
3	C/o 1 No. Toilet Block for Boys and Girls for M. S. Namunaghar, under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	07.07.2009	4.78	23.12.08	① Hollow Block walling in progress.	-0.58	① Fixing of sanitary item is in progress.(90% work completed)	1.00	
4	C/o 1 No. Toilet Block for Boys and Girls for S. S. Jirkatang, under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	4 months	4.78	23.12.08	① Finishing work in progress.	0.32	① Work completed.	0.32	
5	C/o 1 No. Toilet Block for Boys and Girls for P. S. Hathitapu, under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	4 months	4.78	23.12.08	① Column raising in progress	0.65	① Plastering in progress(90% work completed).	0.65	