

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
6	C/o 1 No. Toilet Block for Boys and Girls for P. S. Tushnabad, under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	05.10.2009	4.78	23.12.08	① Hollow Block walling in progress	0.19	① Fixing of sanitary item is in progress.(90% work completed)	0.45	
7	C/o 2 Nos. Toilet Block for Boys and Girls for S. S. S. Tushnabad, under EE, RCD, Wimberly Gunj.	9.56	06/01/2009	15.06.2009	9.56	23.12.08	① FF slab completed, Roof tie level is in progress.	3.43	① Fixing of sanitary item is in progress.(90% work completed)	3.43	
8	C/o 2 Nos. Toilet Block for Boys and Girls for M. S. Kanyapuram, under EE, RCD, Wimberly Gunj.	9.56	06/01/2009	4 months	9.56	23.12.08	① Column raising in progress.	0.65	① Casting of slab done. Lifting of first floor column in progress(80%).	2.34	All works to be completed by December 2010, excluding 8 big works
9	C/o 2 Nos. Toilet Block for Boys and Girls for S. S. S. Wimberly Gunj, under EE, RCD, Wimberly Gunj.	9.56	06/01/2009	4 months	9.56	23.12.08	① One Block is in completion stage.	0.00	① One block completed Foundation for other block in progress.	3.54	
10	Construction of P.S Building at Harinagar (S/S).	39.58	17.3.09	13 months	39.58	23.3.09	① work awarded	0.00	① work awarded.Land handed over but demarcation for approach road to done.	0.00	
11	C/o 08 Nos. Class room for PS Rangat (D/S).	96.87	17.3.09	15months	96.87	23.3.09	① Tender to be floated. As on 19.05.2010: work awarded.	0.00	① PG Letter issued to contractor.	0.00	
12	Construction of 8 Nos. classroom for P.S. Mayabunder (D/S).	96.88	17.3.09	15 months	96.88	23.3.09	① Work awarded	0.00	① Tender under finalization at Circle Office	0.01	

22