

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
13	C/o 4 Nos class rooms for Primary section at SS Tamil, Port Blair and construction of 8 toilet block at different Location at Port Blair. Toilet Block for Boys & Girls for P.S. & Middle Section Subash Gram.										
	i) SW:- C/O 4 Nos Class room for Primary Section at Haddo (Tamil) Port Blair.	36.13	17.3.09	8 months	36.13	23.3.09	① Work just awarded.	0.00	① Foundation works completed. Work above plinth level in progress(30%).	79.20	All works to be completed by December 2010, excluding 8 big works
	ii) SW:-Construction of 2 Nos. Toilet Block for Boys and Girls for PS of SS School Haddo (Telugu) Port Blair.	9.78		8 months	9.78	23.3.09	① Tender Cancelled and being recalled.	0.00	① Foundation work in progress(10%).	0.00	
	iii) SW:-Construction of 2 Nos. Toilet Block for Boys and Girls for Primary and Middle School of SS School Haddo (Hindi) (D/S) Port Blair.	9.41		8 months	9.41	23.3.09	① Work just awarded.	0.00	① Foundation work in progress(10%).	0.00	
	iv) SW:-Construction of 2 Nos. Toilet Block for Boys and Girls for Primary and Middle School of SS School Delanipur (D/S) Port Blair.	9.41		8 months	9.41	23.3.09	① Work awarded.	0.00	① Foundation work in progress(10%).	12.90	
	v) SW:-Construction of 2 Nos. Toilet Block for Boys and Girls for S.S. South Point (D/S) Port Blair.	9.41		8 months	9.41	23.3.09	① Work is in progress.	0.00	① 1st floor slab casted(50%).	0.00	