

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
14	Construction of 4 Nos. classroom for Primary and middle school of M.S. Pinaki Nagar (S/S).	43.07	17.3.09	13 months	43.07	23.3.09	⓪ work awarded	0.00	⓪ Earth work started.	0.69	
15	C/o 04 Nos. Classrooms for Primary and Middle section of MS Rangat Bay (S/S).	43.33	17.3.09	12months	43.33	23.3.09	⓪ work awarded	0.00	⓪ 20% work completed.	0.00	
16	Construction of 1 No. Toilet block for Boys and Girls for P.S. Parangara.	6.92	17.3.09	5 months	6.92	23.3.09	⓪ Work is in progress.	0.00	⓪ 80% work completed.	2.95	
17	Construction of 2 Nos. Toilet block for Boys and Girls for Primary and Middle School of S.S. Subhashgram.	13.29		5 months	13.29	23.3.09	⓪ Work awarded	0.50	⓪ 90% work completed.	3.48	
18	C/o 4 Nos Toilet blocks at different Location at Port Blair.Toilet Block for Boys & Girls for P.S. & Middle Sec. Bambooflat	23.62	17.3.09	5 months	23.62	23.3.09	⓪ Work of first floor beam completed, Raising of Column is in progress.	1.94	⓪ Roofing and Hollow Block Walling in progress(90%).	6.38	
19	C/o 2 Toilet Block each at PS Kimious & PS Sawai	21.29	11.11.2009	2 months	21.29	11.11.09	⓪ Work started	0.00	⓪ 50% Work of PS Kimious completed.	0.00	
20	Drinking water facility at PS Kimious, PS Sawai, MS Tamaloo, PS Lapathy, MS Kinmai, PS Jayanthi, PS Teetop, PS Kakana, SS Arong, PS Tapongming, PS Mus and PS Kinyuka	6.84	11.11.09	2 Months	6.84	11.11.09	⓪ Work started	0.00	⓪ 20% Work completed.	0.00	