

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
21	Construction of Toilet block and staging for drinking water tank at M.S. Pilpillow for Education department under SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Material collection is in progress.	0.00	
22	Construction of Toilet block and staging for drinking water tank at P.S. Changua for Education department under SSA	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	
23	Construction of Toilet block and staging for drinking water tank at P.S. Kakana for Education department under SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	
24	Construction of Toilet block and staging for drinking water tank at M.S.Vikash Nagar for Education department under SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	All works to be completed by December 2010, excluding 8 big works
25	Construction of Toilet block and staging for drinking water tank at P.S. Kamorta for Education department under SSA	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	
26	Construction of Toilet block and staging for drinking water tank at P.S. Daring for Education department under SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① P.G Letter issue	0.00	① Finishing work is in progress(90%).	0.00	
27	Construction of Drinking water arrangement to the School of PS Chota Enaka, PS Hitui, PS Champin & PS Munak at Nancowrie, each at one for Education Department under SSA.	1.81	21.12.09	1 Month	1.81	21.12.09	① Work awarded.	0.00	① Materials collection is in progress.	0.00	