

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

AGRICULTURE (Transferred from ANIIDCO)

1	Re-construction of 3 Nos. Ty-II Qtr for Agriculture Department at V.S. Pally (Saitan Tikry) in N/Andaman.	31.36	30/01/2009	9 months		26/03/09	① PG letter issued	0.52	① Work in progress	0.66	Complete by March, 2011.
2	Re-construction of 4 Nos. Ty-I Qtr for Agriculture Department at V.S. Pally (Coconut Plantation) in N/Andaman.	34.38	30/01/2009	12 months		26/03/09	① Work is in progress.	14.32	① Work is in progress.	14.84	
3	Re-construction of 8 Nos. Ty-I Qtr for Agriculture Department at V.S. Pally (Near Helipad) in N/Andaman.	68.77	30/01/2009	16 months		26/03/09	① Tender under finalization at SE (Plg)	28.80	① Work is in progress.	58.63	
4	Re-construction of 1 Nos. Ty-I Qtr for Agriculture Department at Shyam Nagar (Sub Depot complex) in N/Andaman.	8.59	28/01/2009	6 months		26/03/09	① Work is in progress.	0.00	① Work is in progress.	0.35	
5	Re-construction of 2 Nos. Ty-II Qtr for Agriculture Department at Kalighat (Near Range Office) in N/Andaman.	20.91	28/01/2009	8 months		26/03/09	① Work awarded	0.00	① Work is in progress.	0.00	
6	Re-construction of 1 Nos. Ty-II Qtr for Agriculture Department at V.S. Pally (Coconut Plantation) in N/Andaman.	10.45	28/01/2009	6 months		26/03/09	① Work awarded	0.76	① Work awarded	0.76	
7	Re-construction of 1 Nos. Ty-I Qtr for Agriculture Department at Sitanagar (Sub Depot complex) in N/Andaman.	8.59	28/01/2009	6 months		26/03/09	① Work is in progress.	0.00	① Work is in progress.	1.75	