

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
17	Re-construction of 1 No. Ty-II Qtr for Agriculture Department at Swaraj Gram (Coconut Plantation) in N/Andaman.	10.45	28/01/2009	6 months		26/03/09	① Work is in progress.	0.03	① Work is in progress.	6.89	Complete by March, 2011.
18	Construction of 1 No. Rural Knowledge centre at Barani Chetna Kendra at Nabagram, Diglipur.	24.09	28/01/2009	10 months		26/03/09	① Work awarded.	0.02	① Work is in progress.	0.65	
19	Re-construction of 1 No. Ty-II Qtr for Agriculture Department at Shyam Nagar (Coconut Plantation) in N/Andaman.	10.45	28/01/2009	6 months		26/03/09	① Work is in progress.	0.77	① Work is in progress.	0.95	
20	Re-construction of of Sub Depot Building Agriculture Department at Keralpuram in N/Andaman.	12.05	28/01/2009	8 months		26/03/09	① Work awarded.	1.02	① Work is in progress.	3.44	
21	C/o Qtr Sub Depot at Temple Myo at South Andaman. (Agriculture Deptt.)	11.64	28/01/2009	6 months		26/03/09	① Roofing work is in progress. (65%)	0.00	① flooring is in progress and painting to be done.	0.00	
22	C/o Sub-Depot with Godown at Ferrar Gunj in South Andaman (Agriculture Department).	11.64	28/01/2009	6 months		26/03/09	① Finishing work is in progress.(95%)	4.93	① Work completed.	4.93	
23	C/o Sub-Depot at Wimberly Gunj at South Andaman (Agriculture Department).	11.64	28/01/2009	6 months		26/03/09	① Work just awarded(1% progress).	5.90	① Column raising in progress	5.90	
24	C/o Sub-Depot at Shoal Bay at South Andaman (Agriculture Department).	11.64	28/01/2009	6 months		26/03/09	① Work just awarded.	0.00	① Work just started.	0.00	
25	Re-construction of Ty-I qtr attached to Temple Myo Sub-Depot at South Andaman (Agriculture Deptt.)	8.71	28/01/2009	6 months		26/03/09	① Roofing work is in progress(75%).	1.11	① Work completed.	1.23	
26	C/o Ty-II qtr attached to Wimberly Gunj Sub-Depot in South Andaman. (Agriculture Deptt.)	10.39	28/01/09	6 months		26/03/09	① Work awarded (1%).	0.00	① Plastering and finishing work in progress.	0.00	