

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
3	Construction of 20 bedded ward for Onges at PHC, R.K.Pur, Little Andaman.	109.29	31/03/2008	12 months	109.29	31/03/08	① Finishing work is in progress(75%). ① Revised estimate of Rs.175.35 lakhs submitted.	99.26	① Work completed	109.29	
4	Construction of 07 Type-II and 03 Nos. Type-I (S/S) Qtrs. at Dugong Creek. (revised cost Rs.207 lakhs)	82.35	13/01/2006	15 months	82.35	13/01/06	① Foundation work is in progress.Revised estimate amounting to Rs. 273 lakhs Submitted to TW for sanction.	0.00	① Work cancelled	0.00	Secretary (TW) to review & convey the requirement. Work to be taken up for Rs.82.35 lakh. No additional funds.
5	Construction of Permanent Shelter 11 type-III Qtr. (S/S) for Andamanese at Strait Island.	91.46	19/07/2006	18 months	61.83	19/07/06	① Work nearing completion.	158.43	① Finishing work in progress	177.00	
6	Construction of sea wall at Strait Island	168.38	13/02/2007	12 months	168.38	21/02/07	① Work to be taken up. Fund utilised by APWD for other works.		① Work cancelled.		Work shelved.
7	Construction of proposed Guest House at Dugong Creek.	102.15	14/05/2009	12 months	102.15	17/12/09	① 60% work completed	71.04	① 60% work completed	71.04	Complete by December 2010.
8	IEI works at Strait Island	5.60	17/12/2009	3 months	5.60	17/12/09	① Work awarded.		① Work completed	5.60	
Sub-Total (TW)		570.49			540.86			331.27		365.47	