

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

TRIBAL WELFARE (ITDP)

1	C/o information centre for ITDP at Car Nicobar.	10.53	17/02/2009	04/08/2009	10.53	04/02/09	① Finishing work is in progress.	0.00	① Work completed.	0.00	Book expenditure
2	C/o Gymnasium Building and renovation of basket ball court at Car Nicobar.	49.81	03/02/2009	6 months	24.41	05/02/09	① Work started	0.00	① Work in progress	13.26	Book expenditure
3	Renovation and Modification of existing VTC at DC Office at Car Nicobar.	12.52	10/02/2009	05/07/2009	12.52	19/02/09	① Finishing work Nearing completion.	1.12	① Work completed	1.12	
4	Construction of Office Building for Tribal Council at Teressa.	132.44	05/05/2008	03/04/2010	64.00	23/06/08 31/05/10	① First Floor slab completed. Raising of column above, FF Slab is in	15.83	① Finishing work is in progress.	39.23	
5	Construction of Office Building for Tribal Council at Car Nicobar	198.64	05/05/2008		49.66	03/11/09	① Tender accepted	0.00	① Column work in progress	0.00	
6	C/o 2 Dormitory for attendants at BJRH Hospital at Car Nicobar.	27.44	20/03/2009	24/04/2010	27.44	16/03/09	① Work is in progress.	0.00	① Work completed	8.66	
7	Repair and Renovation and Modification of Tribal Transit Guest House behind CHC Nancowrie including retaining wall & CC Footpath.	17.14	29/07/2009	28/02/2010	5.66	03/11/09	① Work is in progress.	0.66	① Work nearing completion.	0.66	
8	Renovation of existing Reservoir and treatment Unit at Champin Village, at Kamorta.	49.79	09/12/2009	30/06/2010	16.60	29/01/09	① Work just awarded	0.00	① Material collection in progress	0.00	
Sub-Total (TW_ITDP))		498.31			210.82			17.61		62.93	

DISASTER MANAGEMENT

1	Procurement of Tools and plants for Disaster Management.	13.05	25/10/2004		13.05		① Tendered floated two time and cancelled.	2.27	-	2.27	Surrender fund to Govt. account, if required.
---	--	-------	------------	--	-------	--	--	------	---	------	---