

DEPOSIT WORKS GIVEN TO NHPC BY DEPARTMENTS FROM 2003-2009

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
APWD											
1	Augmentation of water supply to Port Blair (A & N) by increasing the height of Dhanikhari Dam	1928.94	08.08.2007	30.06.11	472.07	27/03/2009	① Work awarded on 12.12.09. ① Erection of batching plant completed ① Excavation work in progress ① Surface roughening and drilling works I n progress ① Dewatering of stilling basin in progress		① Excavation of block No.4 completed and that of other blocks in progress ① Drilling and surface roughening of dam body completed. ① Dental concreting and M25/A40 concrete over foundation rock of block No.4 completed. ① Grouting of Anchor bars in progress ① Erection of tower crane in progress.	57.58	*RCE by Aug 2010. *Completion by December 2011. *NHPC to furnish Bar chart * CE to monitor on monthly basis and any delay to be reported to CS.
					113.00	03/04/2009					
					273.22	17/08/2009					
					636.00	31/12/2009					
					106.00	29/06/2010					
	Sub-Total (APWD)	1928.94			1600.29			0.00		57.58	

(64)