

DEPOSIT WORKS GIVEN TO ELECTRICITY BY FOREST DEPARTMENTS FROM 2003-2009

(Rs. In lakhs)

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010
					Amount	Date	Physical	Financial	Physical	Financial	
1	Installation and commissioning of new LTAC supply Control Panel Board	18.13	22.03.2006	31.07.2010	18.13	23.03.2006	① Tender received on 07.04.2010. ① Technical bid opened. ① Clarification on specification sought from the firms. ① Price bid not opened.	0.00	① Tender process completed and is at the final stage of completion.	0.00	* Tender floated * Award by June 2010 * Completion by September 2010. * Funds to be returned, if work not completed by September 2010.
	Sub-Total (Forests)	18.13			18.13			0.00		0.00	