

WORKS UNDER INTEGRATED TRIBAL DEVELOPMENT (ITDP)

28/11/10
Status as on 01.08.2010

Name of Project/work	Estimated cost	Date of sanction of estimate	Estimated date of completion.	Executing Agency	Detailed of Accounts			Status as on 30.11.2010			
					Amount	Physical	Financial (in Lakhs)	Physical	Financial (in Lakhs)		
TRIBAL WELFARE (ITDP)											
1	C/o Information Centre for ITDP at Car Nicobar.	10.53	17.02.2009	04.08.2009	APWD	10.53	04	85%	4.21	100%	4.21
2	C/o Gymnasium Building and renovation of Basket ball court at Car Nicobar.	49.81	03.02.2009	6 months	APWD	24.41	05	35%	13.27	70%	13.27
3	Renovation and modification of existing VJC at DC Office, Car Nicobar.	12.52	10.02.2009	05.07.2009	APWD	12.52	19.00	80%	6.14	100%	6.28
4	Construction of Office Building for Tribal Council at Teresa.	132.44	05.05.2008	03.04.2010	APWD	64.00	23/00 31.05	75%	39.23	95%	62.08
5	Construction of Office Building for Tribal Council at Car Nicobar.	198.64	05.05.2008	---	APWD	49.66	03.11	35%	29.40	70%	29.40
6	C/o 2 Dormitory for attendants at BJR Hospital at Car Nicobar.	27.44	20.03.2009	24.04.2010	APWD	27.44	16.03	100%	8.66	100%	18.98
7	Repair, Renovation and Modification of Tribal Transit Guest House behind CHC Nancowry including retaining Wall & CC Footpath.	17.14	29.07.2009	28.02.2010	APWD	5.66	03.11.2009	80%	5.41	100%	6.07
8	Renovation of existing Reservoir and treatment Unit at Champin Village at Nancowry.	49.79	09.12.2009	30.06.2010	APWD	16.6	29.01.2009	partial collection in progress.	NIL	35%	0.61
Total TWR						498.32					
						210.82					

265177

18 Jan 2011 11:50AM DC NICOBAR