


PROGRESS REPORT OF DEPOSIT WORK UPTO SEPTEMBER 2010

Sl. No.	Name of the project	A/A & E/s No. date and amount	Stipulated date of start and completeion	Expenditure up to March 2009	Expenditure up to date	Total (5+6)	Status	Remark
1	2	3	4	5	6	7	8	9
TRIBAL WELFARE UNDER MID HUT BAY								
1	Construction of 07 Nos. Type-II and 03 Nos. Type-I (S/S) Qtrs. at Dugong Creek.	Order No.395 dtd 12/01/06 from office of E/S AAJVS Rs.82,34,765/-						Work cancelled by the AAJVS and balance amount of Rs.42,61,837/- has been deposited to AAJVS vide cheque No.J123487 for Rs.42,61,837/-
2	Construction of 20 beded ward for Ongees at PHC, R.K.Pur, Little Andaman.	I-3/AAJVS/2008/04 dtd, 07/04/08 Rs.1,09,28,536/-	17/05/2009 16/01/2010		99.26 Lakhs	99.26 Lakhs	99%	Work completed
3	Construction of Proposed Guest House at Dugong Creek.	WS/9-3/CE/09/2207 dtd. 21/05/09 Rs.1,02,15,732/-	13/11/2009 12/11/2010		71.40 Lakhs	71.40 Lakhs	99%	Work completed
4	Compound wall for around the newly constructing Guest House at Dugong Creek for a length of 210mtrs. at Little Andaman.	Under sanction						Estimate sent to Executive Secretary, AAJVS vide AE (works) No.WS/9-3/CE/2009-10/720 dtd.15/02/10 (sanction awaited)


 Executive Engineer
 Minor Irrigation Division
 W.P.W.E., Hut Bay.