

	3	4	5	6	7	8	9	10	11	12
er Nicobar										
tion of Multitpurpose um building (D/S) and on of Basket Ball court cobar under ITDP.	49.813	22/7/2009	01/2010	APWD, C/N	24.41	19/2/2009	Work started	--	Work in progress	13.269
tion of Dormitory for t at BJR Hospital, C/N	27.443	16/3/2009	12/2010	APWD, C/N	27.443	16/3/09	Work in progress	10.16	Work completed	8.66
tion of Tribal Council at Car Nicobar	198.64	2/6/2009	3/2010	APWD, C/N	49.66	3/11/09	Foundation work in progres	--	Column work in progress	--
enovation of Tribal Guest Home behind ncowry.	17.14	29/7/2009	2/2010	APWD, Kamorta	5.655	3/11/09	Work in progress	0.66	Work nearing completion	0.66
on of existing Reservoir ment unit at Champin	49.79	9/12/2009	6/2010	APWD, Kamorta	16.596	29/01/09	Work just awarded	--	Material collection is in progress	--
tion of Tribal Council at Teresa.	132.44	5/5/08	3/2010	APWD, Kamorta	44.00 20.00	23/6/08 31/5/10	Truss and roofing work is in progress	39.23	Finishing work is in progress	39.23