

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.201
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of ut Bay.	58.29	13.09.05	--	58.29	19.09.05	<ul style="list-style-type: none"> ① Two times tender called. ① Materials procurement is completed. ① Layout and Design changed by PMB on 27.11.2009. ① Revised TSE in progress. 	50.00	<ul style="list-style-type: none"> ① Two times tender called. RCE is under preparation. ① Materials procurement is completed. ① Layout and Design changed by PMB on 27.11.2009. ① approval of revised layout awaited. 	55.33	RCE to be prepared 26.05.20
Construction of i destroyed structure and ction of nal RCC re for local at vry.	215.06	25.11.05	Mar,2011	215.00	28.11.05	<ul style="list-style-type: none"> ① Work awarded. 8 Nos. pile driven. 	171.67	<ul style="list-style-type: none"> ① Work awarded. 16 Nos. pile driven. ① work could not continue due to bad weather. ① shall be again taken up during january 2011. 	200.18	Completed August 2