

of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decis 19.05.
				Amount	Date	Physical	Financial	Physical	Financial	
struction of nger Hall d berth No.2 ddo Wharf in Blair.Ref.No.6- PMB/PL/05- ol-II. dtd:18-10-	828.28	Oct-05	Oct-10	828.28	Oct-05	① 30% of work completed. ① Dismantling of damaged passenger hall work completed. ① Special repairs to piles & muff completed. ① Passenger hall work awarded to agency. ① Raising of 80 nos column completed.	185.05	① 50% of work completed. ① Special repairs to piles & muff completed. ① Passenger hall work awarded to agency. ① Raising of 80 nos column completed. ① slab cast for 1st portion. Slab for portico being cast.	465.86	Comp Decen
struction of ami destroyed structure and struction of ional RCC ture for local ds at Campbell	79.85	Sep' 06	Mar-10	50.00	22.09.06	① Materials received at site. ① Work is in progress and the balance fund yet to be deposited.	48.04	① Materials received at site. ① Work is in progress and the balance fund yet to be deposited. ① show cause notice issued to the agency.	48.04	Comp Octob