

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.201
				Amount	Date	Physical	Financial	Physical	Financial	
ction of four cated staff s at Katchal sa.	21.15		Oct-10	21.15	22.09.06	<ul style="list-style-type: none"> ① Teresa foundation part completed. ① Pre-fabrication structure to be received. ① Katchal work could not be taken up due non allotment of land and pending with AC(Nancowry) 		<ul style="list-style-type: none"> ① Teresa & Katchal foundaton part is completed . ① Super structure is in progress. 	19.11	Complete August 2
total (PMB)	2738.14			2708.23			805.32		1371.04	