

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision as on 19.05.10
				Amount	Date	Physical	Financial	Physical	Financial	
MANAGEMENT										
Construction of level agency station centre at Kamorta and Campbell Bay.	138.15	02.12.06	Jun-10	138.15	02.12.06	Kamorta: ① Foundation work in progress. Campbell Bay: ① Work completed.Balance amount of Rs.3.5 lakhs to be deposited. ① Tender called for Compound wall.	123.56	Kamorta: ① Work completed.Building ready for handing over. Campbell Bay: ① Work completed.Balance amount of Rs.3.5 lakhs to be deposited. ① Compound wall completed.	137.05	EOC approved to be completed by Oct 2010
Grand-Total (DM)	138.15			138.15			123.56		137.05	