

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.20
				Amount	Date	Physical	Financial	Physical	Financial	
PUBLIC WORKS DEPARTMENT										
ment of water lake at ay- Review of in Post io.	31.30	27/06/07	4Months	31.3	15.11.07	❶ Draft DPR under scrutiny .	30.16	❶ Draft DPR under scrutiny .	30.16	DPR rea Present 26/05/2
uction of RCC at Kamlapur (ong)	105.56 (146.335 Revised)	22/03/04	Dec. 2007	105.56	26.03.04	❶ 20% work completed. RCE sanction pending. ❶ Rs.48.72 Lakhs diverted from other works of APWD as per the direction of CE, APWD. ❶ Balance amount of Rs.97.73 Lakhs(out of Rs.146.45 Lakhs) be deposited.	73.80	❶ 20% work completed. RCE sanction pending. ❶ Rs.48.72 Lakhs diverted from other works of APWD as per the direction of CE, APWD. ❶ Balance amount of Rs.97.73 Lakhs(out of Rs.146.45 Lakhs) be deposited.	73.80	Bridge comple not san Extra Rs required