

**DETAILS OF DEPOSIT WORKS GIVEN TO APWD BY DEPARTMENTS FROM 2003-2010**

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		De
				Amount	Date	Physical	Financial	Physical	Financial	
FORESTS										
Forest Training School at Wimberly	188.94	06/09/2007	14/08/2009	188.50	31.3.03	① Plinth beam completed. ① First floor slab half portion completed and column raising above FF slab in progress. (30%)	78.29	① R. T. Beam of Main Block and hollow block walling completed. ① Column raising of rear block is in progress. (40% work completed) ① Slow progress due to non-sufficient supply of Padauk timber from chatham saw mill.	188.5	Co Au
					29.5.03					
					31.3.04					
					30.3.05					
					28.12.07					
					30.01.08					
					22.09.09					
					29.01.10					
					31.03.10					
Construction of timber gantry shed No.II at Chatham Saw Mill Division for forest treatment.	52.36	14/07/2006	05/08/2007	53.21	18.7.06	① Work completed (80%) and Revised estimate is under process.	52.36	① Work completed (80%). ① Revised estimate of Rs.82.46 submitted.	58.14	Co Au