

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19. m
				Amount	Date	Physical	Financial	Physical	Financial	
POLICE										
ion of 2Nos. Type-III and Type-II Qtr. Including ent of site at Port Mout lice Medernization Scheme.-8.	598.55	30/03/2009	30/09/2011	598.55	13.04.09	Foundation and developmental work in progress. 2 Nos. Type-III- Roof Tie Level, 4 Nos. Type-II- FF Slab completed, 2 Nos. Type-II - Foundation work in progress. Other development work is in progress.	136.10	① Column raising for 1 type III completed. ② 4 type-II roof & first floor walling is in progress. 8 type-II roof truss completed and painting in progress. 4 type-II ground floor column raising in progress. 4 type-II roof tie beam in progress. 4 type-II roof tie beam completed and first floor walling in progress. 4 type-II foundation footing completed & plinth works in progress	205.50	All wo compl target compl