

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19. m
				Amount	Date	Physical	Financial	Physical	Financial	
1. Toilet Block for Boys and P. S. Tushnabad, under EE, Wimberly Gunj.	4.78	06/01/2009	05.10.2009	4.78	23.12.08	① Hollow Block walling in progress	0.19	① Fixing of sanitary item is in progress.(90% work completed)	0.45	
2. Toilet Block for Boys and S. S. S. Tushnabad, under EE, Wimberly Gunj.	9.56	06/01/2009	15.06.2009	9.56	23.12.08	① FF slab completed, Roof tie level is in progress.	3.43	① Fixing of sanitary item is in progress.(90% work completed)	3.43	
3. Toilet Block for Boys and M. S. Kanyapuram, under EE, Wimberly Gunj.	9.56	06/01/2009	4 months	9.56	23.12.08	① Column raising in progress.	0.65	① Casting of slab done. Lifting of first floor column in progress(80%).	2.34	
4. Toilet Block for Boys and S. S. S. Wimberly Gunj, under Wimberly Gunj.	9.56	06/01/2009	4 months	9.56	23.12.08	① One Block is in completion stage.	0.00	① One block completed Foundation for other block in progress.	3.54	
5. Construction of P.S Building at (S/S).	39.58	17.3.09	13 months	39.58	23.3.09	① work awarded	0.00	① work awarded.Land handed over but demarcation for approach road to done.	0.00	All work completed Decem exclus works
6. 8 Nos. Class room for PS Rangat	96.87	17.3.09	15months	96.87	23.3.09	① Tender to be floated. As on 19.05.2010: work awarded.	0.00	① PG Letter issued to contractor.	0.00	
7. Construction of 8 Nos. classroom for abunder (D/S).	96.88	17.3.09	15 months	96.88	23.3.09	① Work awarded	0.00	① Tender under finalization at Circle Office	0.01	