

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		De
				Amount	Date	Physical	Financial	Physical	Financial	
4 Nos class rooms for Primary n at SS Tamil, Port Blair and ruction of 8 toilet bloack at ent Location at Port Blair. Toilet for Boys & Girls for P.S. & Middle on Subash Gram.										
W/- C/O 4 Nos Class room for ry Section at Haddo (Tamil) Port	36.13	17.3.09	8 months	36.13	23.3.09	① Work just awarded.	0.00	① Foundation works completed. Work above plinth level in progress(30%).	79.20	Al co De ex wo
W/-Construction of 2 Nos. Toilet for Boys and Girls for PS of SS ol Haddo (Telegu) Port Blair.	9.78		8 months	9.78	23.3.09	① Tender Cancelled and being recalled.	0.00	① Foundation work in progress(10%).	0.00	
W/-Construction of 2 Nos. Toilet for Boys and Girls for Primary Middle School of SS School Haddo i) (D/S) Port Blair.	9.41		8 months	9.41	23.3.09	① Work just awarded.	0.00	① Foundation work in progress(10%).	0.00	
W/-Construction of 2 Nos. Toilet for Boys and Girls for Primary Middle School of SS School ipur (D/S) Port Blair.	9.41		8 months	9.41	23.3.09	① Work awarded.	0.00	① Foundation work in progress(10%).	12.90	
W/-Construction of 2 Nos. Toilet for Boys and Girls for S.S. South (D/S) Port Blair.	9.41		8 months	9.41	23.3.09	① Work is in progress.	0.00	① 1st floor slab casted(50%).	0.00	