

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19 n
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of 4 Nos. classroom for primary and middle school of M.S. Rangar (S/S).	43.07	17.3.09	13 months	43.07	23.3.09	⓪ work awarded	0.00	⓪ Earth work started.	0.69	
4 Nos. Classrooms for Primary and middle section of MS Rangar Bay	43.33	17.3.09	12 months	43.33	23.3.09	⓪ work awarded	0.00	⓪ 20% work completed.	0.00	
Construction of 1 No. Toilet block for Girls for P.S. Parangara.	6.92	17.3.09	5 months	6.92	23.3.09	⓪ Work is in progress.	0.00	⓪ 80% work completed.	2.95	
Construction of 2 Nos. Toilet block for Girls for Primary and Middle S.S. Subhashgram.	13.29		5 months	13.29	23.3.09	⓪ Work awarded	0.50	⓪ 90% work completed.	3.48	All work completed December excluding works
Construction of 2 Nos. Toilet blocks at different locations at Port Blair. Toilet Block for Girls for P.S. & Middle Sec. at	23.62	17.3.09	5 months	23.62	23.3.09	⓪ Work of first floor beam completed, Raising of Column is in progress.	1.94	⓪ Roofing and Hollow Block Walling in progress(90%).	6.38	
Toilet Block each at PS Kimious &	21.29	11.11.2009	2 months	21.29	11.11.09	⓪ Work started	0.00	⓪ 50% Work of PS Kimious completed.	0.00	
Water facility at PS Kimious, PS PS Tamaloo, PS Lapathy, MS PS Jayanthi, PS Teetop, PS PS Arong, PS Tapongming, PS PS Kinyuka	6.84	11.11.09	2 Months	6.84	11.11.09	⓪ Work started	0.00	⓪ 20% Work completed.	0.00	