

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		De
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of Toilet block and g for drinking water tank at M.S. ow for Education department SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Material collection is in progress.	0.00	
Construction of Toilet block and g for drinking water tank at P.S. ua for Education department SSA	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	
Construction of Toilet block and g for drinking water tank at P.S. a for Education department SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	
Construction of Toilet block and g for drinking water tank at ikash Nagar for Education tment under SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	All cor De ex wo
Construction of Toilet block and g for drinking water tank at P.S. rta for Education department SSA	5.94	21.12.09	2 Months	5.94	21.12.09	① Work awarded.	0.00	① Finishing work is in progress(90%).	0.00	
Construction of Toilet block and g for drinking water tank at P.S. g for Education department SSA.	5.94	21.12.09	2 Months	5.94	21.12.09	① P.G Letter issue	0.00	① Finishing work is in progress(90%).	0.00	
Construction of Drinking water gement to the School of PS Chota , PS Hitui, PS Champin & PS k at Nancowrie, each at one for tion Department under SSA.	1.81	21.12.09	1 Month	1.81	21.12.09	① Work awarded.	0.00	① Materials collection is in progress.	0.00	