

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19 m
				Amount	Date	Physical	Financial	Physical	Financial	
tion of Drinking water ents to the School of MS East al, PS Meenakshi Ram Nagar, Tikery, PS E-Wall Katchal, MS and SS Mildera at Katchal, ne for Education Department A.	2.92	21.12.09	1 Month	2.92	21.12.09	① Work awarded.	0.00	① Work completed.	0.00	
tion of 3 Nos. Class Room with ock and staging for drinking ilities at P.S. Allorang Teressa A.	44.99	WS/1-9(C)/ CE/10/1173 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
tion of 3 Nos. Class Room with ock and staging for drinking ilities at P.S. Chukmachi nder SSA.	44.99	WS/1-9(C)/ CE/10/1175 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	All wo comp Decer exclue works
tion of 3 Nos. Class Room with ock and staging for drinking ilities at P.S. Bengali, Teressa A.	44.99	WS/1-9(C)/ CE/10/1180 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
tion of 3 Nos. Class Room with ock and staging for drinking ilities at M.S. Minyuk, Teressa A.	44.99	WS/1-9(C)/ CE/10/1181 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
tion of 2 Nos. classroom with ock and staging for drinking ilities at P.S. Tapong, Kamorta A.	28.13	WS/1-9(C)/ CE/10/1182 dt. 10/03/10	6 Months	28.13		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	