

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		De
				Amount	Date	Physical	Financial	Physical	Financial	
uction of Primary School ng with attached toilet at Bada village, Kamorta under SSA.	46.75	WS/1-9(C)/ CE/10/1174 dt. 10/03/10		46.75		① T/S & NIT Under process	0.00	① P. G. letter issued.	0.00	
uction of Primary School ng with attached toilet at Kalasi , Teressa under SSA.	41.22	WS/1-9(C)/ CE/10/1177 dt. 10/03/10		41.22		① T/S & NIT Under process	0.00	① Tender under finalization at Division.	0.00	
ing drinking water facility to y School, Jetty, Campbell Bay.	0.90	WS/1-9(C)/ CE /10/1183 dt. 10/03/10		0.90		① Work just sanctioned	0.00	① 10% work completed.	0.00	
<b>Sub-Total (Education_SSA)</b>	<b>860.52</b>			<b>860.52</b>			<b>8.21</b>		<b>118.45</b>	

#### EDUCATION (PUNJAB CM RELIEF FUND)

uction of School Building with abricated Structures at katchal for tion deptment.	86.02	23/02/2006		86.02		① Building completed except toilet block	84.48	① Building completed except toilet block	84.48	
<b>Sub-Total (Education_PCMRF)</b>	<b>86.02</b>			<b>86.02</b>			<b>84.48</b>		<b>84.48</b>	

#### EDUCATION (LOK SABHA MP FUNDS)

uction of Model Senior dary School at Kamorta.	592.62	28/04/2006	31/07/2009	444.00		① Finishing work such as sanitary, tiling, fixing of doors windows is in progress.	476.23	① All civil work completed. IEI work is pending.	546.52	Ad to De cor wo
<b>Sub-Total (Education_LSMPPF)</b>	<b>592.62</b>			<b>444.00</b>			<b>476.23</b>		<b>546.52</b>	