

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19. m
				Amount	Date	Physical	Financial	Physical	Financial	

AGRICULTURE (Transferred from ANIIDCO)

Construction of 3 Nos. Ty-II Qtr for re Department at V.S. Pally (kry) in N/Andaman.	31.36	30/01/2009	9 months		26/03/09	① PG letter issued	0.52	① Work in progress	0.66	Con Mar
Construction of 4 Nos. Ty-I Qtr for re Department at V.S. Pally (Plantation) in N/Andaman.	34.38	30/01/2009	12 months		26/03/09	① Work is in progress.	14.32	① Work is in progress.	14.84	
Construction of 8 Nos. Ty-I Qtr for re Department at V.S. Pally (ipad) in N/Andaman.	68.77	30/01/2009	16 months		26/03/09	① Tender under finalization at SE (Plg)	28.80	① Work is in progress.	58.63	
Construction of 1 Nos. Ty-I Qtr for re Department at Shyam (Sub Depot complex) in an.	8.59	28/01/2009	6 months		26/03/09	① Work is in progress.	0.00	① Work is in progress.	0.35	
Construction of 2 Nos. Ty-II Qtr for re Department at Kalighat (ge Office) in N/Andaman.	20.91	28/01/2009	8 months		26/03/09	① Work awarded	0.00	① Work is in progress.	0.00	
Construction of 1 Nos. Ty-II Qtr for re Department at V.S. Pally (Plantation) in N/Andaman.	10.45	28/01/2009	6 months		26/03/09	① Work awarded	0.76	① Work awarded	0.76	
Construction of 1 Nos. Ty-I Qtr for re Department at Sitanagar (ot complex) in N/Andaman.	8.59	28/01/2009	6 months		26/03/09	① Work is in progress.	0.00	① Work is in progress.	1.75	