

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19 m
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of 1 No. Ty-II Qtr for Agriculture Department at Swaraj (Coconut Plantation) in Andaman.	10.45	28/01/2009	6 months		26/03/09	① Work is in progress.	0.03	① Work is in progress.	6.89	Completed
Construction of 1 No. Rural Knowledge Centre at Barani Chetna Kendra at Diglipur.	24.09	28/01/2009	10 months		26/03/09	① Work awarded.	0.02	① Work is in progress.	0.65	
Construction of 1 No. Ty-II Qtr for Agriculture Department at Shyam (Coconut Plantation) in Andaman.	10.45	28/01/2009	6 months		26/03/09	① Work is in progress.	0.77	① Work is in progress.	0.95	
Construction of Sub Depot at Agriculture Department at Andaman in N/Andaman.	12.05	28/01/2009	8 months		26/03/09	① Work awarded.	1.02	① Work is in progress.	3.44	
Sub Depot at Temple Myo at Andaman. (Agriculture Deptt.)	11.64	28/01/2009	6 months		26/03/09	① Roofing work is in progress. (65%)	0.00	① flooring is in progress and painting to be done.	0.00	
Depot with Godown at Ferrar South Andaman (Agriculture Deptt.).	11.64	28/01/2009	6 months		26/03/09	① Finishing work is in progress.(95%)	4.93	① Work completed.	4.93	
Depot at Wimberly Gunj at Andaman (Agriculture Deptt.).	11.64	28/01/2009	6 months		26/03/09	① Work just awarded(1% progress).	5.90	① Column raising in progress	5.90	
Depot at Shoal Bay at South Andaman (Agriculture Department).	11.64	28/01/2009	6 months		26/03/09	① Work just awarded.	0.00	① Work just started.	0.00	
Construction of Ty-I qtr attached to Myo Sub-Depot at South Andaman (Agriculture Deptt.)	8.71	28/01/2009	6 months		26/03/09	① Roofing work is in progress(75%).	1.11	① Work completed.	1.23	
Sub Depot attached to Wimberly Sub-Depot in South Andaman. (Agriculture Deptt.)	10.39	28/01/09	6 months		26/03/09	① Work awarded (1%).	0.00	① Plastering and finishing work in progress.	0.00	