

DEPOSIT WORKS GIVEN TO NHPC BY DEPARTMENTS FROM 2003-2009

e of Project/ work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010	
				Amount	Date	Physical	Financial	Physical	Financial
APWD									
ntation of water to Port Blair (A & N) easing the height of hari Dam	1928.94	08.08.2007	30.06.11	472.07	27/03/2009	① Work awarded on 12.12.09. ① Erection of batching plant completed ① Excavation work in progress ① Surface roughening and drilling works I n progress ① Dewatering of stilling basin in progress		① Excavation of block No.4 completed and that of other blocks in progress ① Drilling and surface roughening of dam body completed. ① Dental concreting and M25/A40 concrete over foundation rock of block No.4 completed. ① Grouting of Anchor bars in progress ① Erection of tower crane in progress.	57.58
				113.00	03/04/2009				
				273.22	17/08/2009				
				636.00	31/12/2009				
				106.00	29/06/2010				
b-Total (APWD)	1928.94			1600.29			0.00		57.58